Public Works (1907) Department.

G.O., No. 212 }
213 }

DATED 7th May 1907.

110 copies of the G.O.
4
40 copies of Endt with pocket at the back
for the Govt of India
30 copies of Endt
for record

9.5.07

[Despatch Abstract.]

Peralai drainage channel, Periyar Project

A revised Estimate, amounting to Rs 5243, for improving the —, sanctioned and a copy of the Pros: ordered to be forwarded to the Govt. of India for information.

=

Peralai drainage channel, Periyar Project

Forwarding to the Govt. of India a copy of the Pros: sanctioning a revised Estimate, amounting to Rs 5243, for improving the —

Indexed.

P. W. 2
2,000—6-7-06.

8/8

23 of 07
Registered
8.5.07

IRRIGATION.
ACCOUNT.

Government of Madras.

PUBLIC WORKS DEPARTMENT.

Recd.	1907.	*Enclosures*
Regd.		*Spare copies*

G.O., Nos. 212, 213 I., 7th May 1907.

Peralai drainage channel, Periyar project

Forwarding to the Government of India a copy of the Proceedings sanctioning a revised estimate, amounting to Rs. 5,243, for improving the —.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

Read—the following papers :—

I

G.O., Nos. 1089-90 I., dated 9th November 1905.

II

Letter—from S. D. Pears, Esq., Superintending Engineer, VI Circle.
To—the Chief Engineer for Irrigation.
Dated—Trichinopoly, the 20th March 1907.
No.—193-C.E.

In G.O., No. 1089 I., dated 9th November 1905, an estimate amounting to Rs. 3,720 was sanctioned for improvements to the Peralai drainage channel, a work connected with the Periyár project. The Executive Engineer, Madura Division, now reports that the extent of land required for the channel was originally underestimated by about 51 cents and that the cost of land has increased since the preparation of the original estimate.

The above changes necessitate the revision of the estimate involving an excess of Rs. 1,178 over the original sanction.

In these circumstances, I have the honour to request that the accompanying revised estimate amounting to Rs. 4,898 may be sanctioned at an early date.

ENCLOSURES.

Estimate Form—Comparative statement of differences.

Description of work.	Original estimate.			Revised estimate.			More.	Less.	Explanation of difference.
	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.			
1	2	3	4	5	6	7	8	9	10
Improvements to Peralai drainage channel. Register No. 267 of 1905–1906.		RS. A. P.	RS.		RS. A. P.	RS.	RS.	RS.	
B. Land— Land compensation—Wet land	2·17 2·83	500 0 0 400 0 0	1,085 1,132	1·97 3·54	690 0 0 575 0 0	1,359 2,036	1,178	..	The increase in the extent of land required is 51 cents. This was found necessary when actually acquired. The rate of compensation per acre was originally fixed by the Collector of Madura at Rs. 500 and 400. But the Special Deputy Collector in his No. Dis. 196, dated 30th October 1906, has reported that the market value has increased and the additional sum, including 15 per cent. owing to the compulsory nature of acquisition, is required. Hence the necessity for a revised estimate.
O. Miscellaneous— Demarcation stones	132	0 4 0	33	132	0 4 0	33	..	..	
L. Earthwork— As per original estimate	..	..	1,160	..	..	1,160	..	..	
C. Works— As per original estimate	..	..	310	..	..	310	..	..	
Total	..	..	3,720	..	..	4,898	1,178	..	
Deduct amount sanctioned in register No. 267 of 1905–1906.	..	..	..	..	..	3,720	..	..	
Net amount requiring sanction	..	..	..	..	..	1,178	1,178	..	

Estimate form—Abstract.

Quantity.	Description of work.	Rate.	Per	Amount.	Total.
1	2	3	4	5	6
	Improvements to Peralai Drain Drainage channel from the undertunnel at 17 miles 3 furlongs 225 feet) Periyár Main Canal.	RS. A. P.		RS.	RS.
	Land compensation—				
1·97	Acres of wet land	690 0 0	acre.	1,359	..
3·54	Do. do.	575 0 0	do.	2,036	..
	Total ..	..	..	..	3,395
132 No.	Demarcation stones	0 4 0	each.	33	..
	Total ..	..	.	..	33
Lump sum ..	Earthwork as per original estimate	..	..	..	1,160
,,	Masonry works as per original estimate	..	..	..	310
	Grand total ..	..	..	..	4,898

III

Note by the Chief Engineer for Irrigation.

In the order quoted above an estimate amounting to Rs. 3,720 was sanctioned for improving the Peralai drainage channel taking off from an undertunnel at 17 miles 3 furlongs 225 feet of the Periyár main channel, Periyár project. The Superintending Engineer, VI Circle, now submits a revised estimate for the work showing an excess of Rs. 1,178 which is reported to be due to (1) the extent of land to be acquired having been originally underestimated and (2) to the subsequent increase in the market value of the land. The revised estimate may be sanctioned.

H. E. CLERK,
Ag. Chief Engineer for Irrigation.

26th April 1907.

Order—No. 212 I., dated 7th May 1907.

The revised estimate amounting to Rs. 4,898, or Rs. 5,243 including the establishment charge, for improving the Peralai drainage channel, Periyár project, is sanctioned in supersession of the estimate sanctioned in G.O., No. 1089 I., dated 9th November 1905.

2. This sanction is registered as No. 23 I. of 1907-1908 and will expire on 31st March 1908.

3. Ordered that a copy of these Proceedings be forwarded to the Government of India for information in continuation of endorsement No. 1090 I., dated 9th November 1905.

[Here enter No. 213 I., dated 7th May 1907.]

(True Extract.)

H. E. CLERK,
Ag. Joint Secretary to Government, P.W.D.,
Irrigation Branch.

To the Chief Engineer for Irrigation.
,, Superintending Engineer, VI Circle.
,, Examiner, Public Works Accounts.

Endorsement—No. 213 I., dated 7th May 1907.

Forwarded.

(By Order.)

H. E. CLERK,
Ag. Joint Secretary to Government, P.W.D.,
Irrigation Branch.

1,000—29-2-06.

NOTES.

Revised estimate for Paralai drainage channel: Periyar Pro.
(C. 1916/ 07)

pp1-4 c.f. From the Supg. Engineer, VI Circle, No. 193 C.E., D.20-3-07.

D.I.

With his letter quoted above, the Supg. Engineer, VI Circle, submits a revised estimate for improvements to the Paralai drainage channel, involving an excess of Rs.1178 (for works only) over the original estimate sanctioned in G.O. No. 1089-90-I., dated 9th November 1905. The excess which occurs under Land Compensation, is reported to be due to (1) the extent of land having been originally under estimated and (2) to the increase in the market value of the land.

flag 6

p 2 c.f.

Orders are requested whether the revised estimate may be sanctioned.

23.3.07.

25/3/07

Yes.
25/3/07

SB 25.3.07

The estimate has been checked.

11/4/07. SB 11.4.07.

D.I

A draft order sanctioning the estimate is submitted and may, if approved, be circulated to H.E.

20/4/07

26/4.

Hill 26/4/07

1.5.07

H. E. the Governor

R No 1816. Revised Estimate of Rs 4898 for improving the Peralai drainage channel, Periyar Project.

CURRENT No. 4367
PASSED ON BY
R. C.
U. R. C.
REF.
A. R.
D. O.
7-5-07

PUBLIC WORKS DEPARTMENT,
IRRIGATION BRANCH.

H.E

PROCEEDINGS OF THE MADRAS GOVERNMENT.

---

again
READ the following

flag O.

G.O., No.1089-90 I, dated 9-11-05.

Read also -

From the Supg. Engineer, VI Circle, No.193 C.E., dated 20th March 1907.

Print Comparative Statement

Note by the Chief Engineer
for Irrigation.

---

flag O.

In the order quoted above an estimate amounting to Rs 3,720 was sanctioned for improving the Peralai drainage channel taking off from an undertunnel at 17 M-3 fur-225 ft of the Periyar main channel, Periyar Project. The Supg. Engineer, VI Circle, now submits a revised estimate for the work showing an excess of Rs 1178 which is reported to be due to (1) the extent of land to be acquired having been originally under-estimated and (2) to the subsequent increase in the market value of the land. The revised estimate may be sanctioned.

Issue

D.9. 3/5/07.

Order. No 2129 d/7-5-07

The revised estimate amounting to Rs 4,898, or Rs 5,243 including the establishment charge, for improving the Peralai drainage channel, Periyar Project, is sanctioned in supersession of the estimate sanctioned in G.O., No.1089-I, dated 9-11-05.

Irrig acct

1.5.07

Flagged O.

2

68

2. This sanction is registered as No. 23— I of 1907-08 and will expire on 31st March 1908.

3. Ordered that a copy of these Proceedings be forwarded to the -- Government of India for information in continuation of endorsement No.1090-I, dated 9th November 1905.

Flagged O.

Endorsement. no 2139

Forwarded. d/7-5-07

26/4/07. 26/4/07

To be despd to India
1-6-07

DESPATCHED
2 JUN 1907

To

The Chief Engineer for Irrign.

,, Supg. Engineer, VI Circle.

,, Examiner, P.W. Accounts.

Ordinary Press.

DESPATCHED
1 JUN 1907

7

250

2